

Weekly Project Update

Project: Little McDonald
Outlet to Otter Tail River
Location: Otter Tail County, MN

Client: LMKP LID

Moore Engineering Project No.: 18632A

Week End Date: July 13, 2018

Project Field Contact: Ben Skaaland
(218) 396-0593
Lyle Hansen
(218) 849-1055

This field report shows observations while on the construction site.

Little McDonald

Lake Outlet Project

Part A & B

General Contractor Part A :

Geislinger and Sons, Inc.

Subcontractors:

Ackling Construction
Northern Dewatering, Inc.
Meier Electric
B & B Sheet Metal & Roofing
Lake Region Electric
Heineman Painting

General Contractor Part B :

Sellin Brothers, Inc

Subcontractors:

Northern Dewatering, Inc.
Jim Ramsey Tree Service
Andy Francis Construction
Robert R. Schroeder Construction
3D Specialties
Sherbrooke Turf
Driveway Services
Otertail Aggregate
Dewey's Septic Services
Westlund Fence
Lakes Area Landscaping

Report Distribution

LMKP LID
Otter Tail County

Reporting Period

July 7, 2018 – July 13, 2018



Figure 1: Finished concrete floors in pumphouse

Summary of Work Performed by Contractor:

Part A:

- Magney Construction poured the 30' x 40' concrete floor inside the pumphouse.
- Geislinger and Sons backfilled around the pumphouse and compacted the bedding for the sidewalk.
- Magney Construction poured the sidewalk around the outside of the pumphouse.
- Magney Construction installed double door on the southeast side of the pumphouse.

Part B:

- No work completed this week.

Challenges and Solutions:

- With the amount of rain between last week and this week there were some washouts that occurred → Both contractors for parts A and B will need to repair the washouts.

Percent of Work Completed:

Part A (Pump Station): 70% of structure complete.

Part B (Forcemain): 100% of forcemain pipe installed, lake connections are scheduled for the month of September.

QA/QC Testing/Inspecting Performed and Results:

Part A

- Air tests, slump tests, and compressive break tests were performed on the concrete for the pumphouse floor and sidewalk areas.

Part B

- None this week

Upcoming Scheduled Work:

Part A

- Heineman Painting scheduled to paint the interior of the pumphouse next week.
- HVAC, electrical (Meyer Electric), and noise control panel (Magney Construction) to be installed in the pumphouse the week of July 22, 2018.
- Geislinger to complete pump installation the week of July 29, 2018.
- Geislinger to install filters and piping within the pumphouse the week of August 5, 2018.

Part B

- No other work until Paul and Rusch Lake connections constructed in September.

Meetings:

- LMKP LID Board Meeting: August 1, 2018 at 3PM
- Construction meeting – none scheduled



Figure 2: Concrete delivered for pumphouse floor



Figure 5: Forms and rebar for the sidewalk




Figure 3: Concrete floor being leveled



Figure 6: Concrete being poured and leveled on the sidewalk



Figure 4: Placed and compacted bedding for the sidewalk



Figure 7: Air and slump testing concrete