

## Weekly Project Update

**Project:** Little McDonald  
Outlet to Otter Tail River  
**Location:** Otter Tail County, MN

**Client:** LMKP LID

**Moore Engineering Project No.:** 18632A

**Week End Date:** April 20, 2018

**Project Field Contact:** Ben Skaaland  
(218) 396-0593  
Lyle Hansen  
(218) 849-1055

---

This field report shows observations while on the construction site.

### Little McDonald

### Lake Outlet Project

### Part A & B

#### General Contractor Part A :

Geislinger and Sons, Inc.

#### **Subcontractors:**

Ackling Construction  
Northern Dewatering, Inc.

#### General Contractor Part B :

Sellin Brothers, Inc

#### **Subcontractors:**

Northern Dewatering, Inc.  
Jim Ramsey Tree Service  
Andy Francis Construction  
Robert R. Schroeder Construction  
3D Specialties  
Sherbrooke Turf

#### Report Distribution

LMKP LID  
Otter Tail County

#### Reporting Period

April 14, 2017 – April 20, 2018



Figure 1: Schroeder installing sheet piling at Little McDonald Lake.

### **Summary of Work Performed by Contractor:**

- The traffic detour was set on Monday, April 16<sup>th</sup>, closing 410<sup>th</sup> Ave for construction.
- Sellin Bros. began installing 24" forcemain pipe along 410<sup>th</sup> Ave. (2 crews)
  - Installed 1,700 feet of pipe from common leg junction to approximately the cemetery.
  - Crossed two Viking Gas pipelines & 1 air release manhole installed
  - Lake Region electric is holding power poles for the Contractor, has had 2 trucks there throughout the week.
- Schroeder completed the first stage of sheet pile installation in Little McDonald Lake for the installation of the intake and discharge pipes.
- No work was done on Contract A (pumpstation)

### **Challenges and Solutions:**

- Sightseers disrupting private property owners along project → Installed fencing/sent out notices
- Unknown irrigation line along 410<sup>th</sup> Ave → Working with Minnesota Valley Irrigation

### **Percent of Work Completed:**

Part A (Pump Station): 25% of structure complete (based on contract value completed to date). The underground wet well is completed.

Part B (Forcemain): 10% of pipe installed, 100% trees cleared, 0% of intake structure installed

### **QA/QC Testing/Inspecting Performed and Results:**

- Results pending

### **Upcoming Scheduled Work:**

- Geislinger tentative start on the pump house date is May 7<sup>th</sup>, weather dependent.
- One of Sellin's crews will continue installing pipe along 410<sup>th</sup> Ave and the other crew will relocate to the inlet to remove ice and begin filling stage one of the sheet pile area with sand to allow Schroeder's crane to reposition farther out into the lake.

### **Meetings:**

- LMKP LID May 2, 2018 3pm
- LMKP LID June 6, 2018 3pm
- Construction meeting – none scheduled



Figure 2: Pipe installation along 410<sup>th</sup> Ave



Figure 3: Pipe installation along 410<sup>th</sup> Ave



Figure 4: Pipe & manhole installation along 410<sup>th</sup> Ave





Figure 5: Sheet pile installation



Figure 6: Sheet pile installation



Figure 7: Sheet pile installation