

Weekly Project Update

Project: Little McDonald
Outlet to Otter Tail River

Moore Engineering Project No.: 18632A

Location: Otter Tail County, MN

Week End Date: December 8, 2017

Client: LMKP LID

Project Field Contact: Ben Skaaland
(218) 396-0593

This field report shows observations while on the construction site.

**Little McDonald
Lake Outlet Project
Part A & B**

General Contractor:
Geislinger and Sons, Inc. - Part A
Sellin Brothers, Inc – Part B

Subcontractors:
Ackling Construction
Northern Dewatering, Inc.
Jim Ramsey Tree Service



Figure 1: Wet well installation.

Report Distribution

LMKP LID
Otter Tail County

Reporting Period

December 2, 2017 – December 8, 2017

Summary of Work Performed by Contractor:

- Geislinger installed the precast concrete wet well at the pump house site. The wet well was backfilled and sealed up for winter.
- Geislinger removed 3 of the wells for dewatering at the pump house site.
- Portions of the forcemain, intake pipe, and backwash line were installed.
- Sellin Bros. cut down the fence to access the permanent easement for tree removal.
- Sellin Bros. installed temporary culvert to access the tree removal area.
- Dewatering on the pump station site is finished for the year with the installation of the wet well.

QA/QC Testing/Inspecting Reformed and Results:

- No testing during construction activities thus far.

Upcoming Scheduled Work:

- Jim Ramsey Tree Service will begin removal in the permanent easement from the pump house to 450th Street.
- Tree removal operations will be ongoing throughout the winter.

Meetings:

- LMKP LID January 9, 2017
- Construction meeting – none scheduled



Figure 2: Trench Box.



Figure 3: Dewatering during construction.



Figure 4: Material on site from excavation.



Figure 5: Geislinger at work.



Figure 6: Removal of dewatering well.

