

## WEEKLY PROJECT SUMMARY



**Houston Engineering, Inc.**  
**1401 21st Avenue North**  
**Fargo, ND 58102**  
**Ph. (701) 237-5065**

**Week Ending: 4/29/18**

**Project:** Devils-Little Devils Lake Outlet

**Project No.:** 8311-001

**Contractor:** Crow River Construction.  
**Sub:** Pettow Construction

**Weather Summary This Week:** Highs ranged from mid-50's to mid-60's. Lows ranged from mid-20's to mid-30's. No precipitation.

### **Work Completed This Week:**

**Monday** – Worked backfilling pump house excavation.

**Tuesday** – Worked backfilling pump house excavation.

**Wednesday** – Finished backfilling pump house excavation and Pettow Const. started setting rebar for floor slab.

**Thursday** – Pettow Const poured floor slab. CRC – pressure tested 14" water line (passed).

**Friday** – Pressure tested 3,000 feet of 30" water line (passed).

**Saturday** – No construction activity.

**Sunday** – No construction activity.

**Weather Delays (Days lost to weather):** None

### **Challenges and Solutions:**

- None

**Projected Work Schedule for Next Week:** Pressure test 30" pipe at outlet. Grade and seed 30" area thru low land, east end. Resume 30" pipe installation.

**Percentage of Work Completed:** 30" waterline – 45% installed. 14" waterline – 100% installed. Intake structure installed. 100% of wet well structure installed. 36" pipe – 100% installed. Pump house concrete 100% complete.

**Additional Comments:** None

**Resident Project Representative:** Mike Buerkley, 701-371-9866

**Date:** 4/30/18

## WEEKLY PROJECT SUMMARY



Backfilling pumphouse walls




Installing reinforcement for pumphouse floor.



Pumphouse floor poured.



H:\Fargo\JBN\8300\8311\8311\_001\CAD\PLANS\Overall Plan.dwg Overall Plan-3/5/2018 8:57 AM (kcochran)



No.	Revision	Date	By

I hereby certify that this plan, specification, or report was prepared by me or under my direct supervision, and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.

Jeffery J. London  
License No. 22805

9/5/2017  
Date



Thief River Falls

P: 218.681.2951  
F: 218.681.2987

Drawn by  
JP EM TP

Checked by  
SW

Date  
9-5-17

Scale  
AS SHOWN

DEVILS-LITTLE DEVILS LAKE IMPROVEMENT DISTRICT  
DLD LAKE OUTLET PROJECT  
COUNTY PROJECT NO. 17: DLD LAKE OUTLET

OVERALL PLAN  
PROJECT NO. 8311-001

SHEET  
G-4