

WEEKLY PROJECT SUMMARY



Houston Engineering, Inc.
1401 21st Avenue North
Fargo, ND 58102
Ph. (701) 237-5065

Week Ending: 1/28/18

Project: Devils-Little Devils Lake Outlet

Project No.: 8311-001

Contractor: Crow River Construction.
Sub:

Weather Summary This Week: Mild. Highs ranged from mid-20's to high-20's. lows ranged from upper-teen's to low-20's.

Work Completed This Week:

Monday – Crew started setting up for installing outlet structure.

Tuesday – Crew continued setting up for installing outlet structure. Started building access road in low ground by river outlet.

Wednesday – Crew installed outlet structure. Continued building access road in low ground by river outlet.

Thursday – Crew started excavating for 36" outlet pipe, started at structure working towards shore. Continued building access road in low ground by river outlet.

Friday – Crew continued excavating for 36" outlet pipe. Hired diver to unhook chains from structure. Continued building access road in low ground by river outlet.

Saturday – No construction activity.

Sunday – No construction activity.

Weather Delays (Days lost to weather): None

Challenges and Solutions:

- None

Projected Work Schedule for Next Week: Place fish screen on intake structure. Install wet well and 36" outlet pipe (wet well to intake structure). Install 6" back wash pipe. Finish access road in low ground by river.

Percentage of Work Completed: 14" waterline – 98% installed

Additional Comments: None

Resident Project Representative: Mike Buerkley, 701-371-9866

Date: 1/27/18

WEEKLY PROJECT SUMMARY



Intake structure site



Cutting hole for intake structure



Start of excavation for intake structure

WEEKLY PROJECT SUMMARY



Excavating for outlet pipe.



Diver going to unhook lifting chains from intake structure.