

Weekly Project Update

Project: Little McDonald
Outlet to Otter Tail River
Location: Otter Tail County, MN

Moore Engineering Project No.: 18632A

Week End Date: October 26, 2018

Client: LMKP LID

Project Field Contact: Ben Skaaland
(218) 396-0593

This field report shows observations while on the construction site.

Little McDonald Lake Outlet Project Part A & B

General Contractor Part A :

Geislinger and Sons, Inc.

Subcontractors:

Ackling Construction
Northern Dewatering, Inc.
Meier Electric
B & B Sheet Metal & Roofing
Lake Region Electric
Heineman Painting
Sentra Sota HVAC & Sheet Metal
Quality Control and Integration
Electric Pump
Northwestern Power Equipment
HCI (Holland)

General Contractor Part B :

Sellin Brothers, Inc

Subcontractors:

Northern Dewatering, Inc.
Jim Ramsey Tree Service
Andy Francis Construction
Robert R. Schroeder Construction
3D Specialties
Sherbrooke Turf
Driveway Services
Ottertail Aggregate
Dewey's Septic Services
Westlund Fence
Lakes Area Landscaping
Northstar Safety

Report Distribution

LMKP LID
Otter Tail County

Reporting Period

October 14, 2018 – October 26, 2018



Figure 1: Completed painting of the interior of pumphouse



Figure 2: Completed painting of the interior of pumphouse

Summary of Work Performed by Contractor:

Part A: Pumpstation

- Heineman Painting completed all painting within the pumphouse.
- Magney Construction finished caulking doorways, installed hardware on doors, and completed miscellaneous items within the pumphouse.
- West gate was replaced with a longer panel and a latch was installed on the gate.
- Pumps were turned off while paint dried and cured, but turned back on Friday afternoon.

Part B: Forcemain & Crossings

- West Paul Lake Drive crossing was graded, topsoil was placed, and area was seeded and mulched.
- Westlund Fence installed new barbed wire fence to the pumphouse gate.

Challenges and Solutions:

None this week.

Percent of Work Completed:

Part A (Pump Station): 100% of structure complete.

Part B (Forcemain): 100% of forcemain pipe installed, lake connections are complete

QA/QC Testing/Inspecting Performed and Results:

Part A: None this week.

Part B: None this week.

Upcoming Scheduled Work:

Part B

- Sherbrooke Turf will reseed areas that did not grow. This will occur in 2019.

Meetings:

- LMKP LID Board Meeting: November 14, 2018 at 3PM
- Construction meeting: None.



Figure 3: Completed painting in pumphouse



Figure 5: New barbed wire fence at pumphouse



Figure 4: Gate installed at entrance to pumphouse



Figure 6: West Paul Lake Drive crossing