

WEEKLY PROJECT SUMMARY



Houston Engineering, Inc.
1401 21st Avenue North
Fargo, ND 58102
Ph. (701) 237-5065

Week Ending: 4/22/18

Project: Devils-Little Devils Lake Outlet

Project No.: 8311-001

Contractor: Crow River Construction.
Sub: Pettow Construction

Weather Summary This Week: Highs ranged from high-30's to mid-50's. Lows ranged from low-20's to low-30's.

Work Completed This Week:

Monday – Worked dewatering pump house excavation. Pettow Const. Worked on pump house footings.

Tuesday – Worked on installing 14" pipe and 30" pipe. Pettow Const. poured pump house footings.

Wednesday – Worked on installing 14" pipe and 30" pipe.

Thursday – Finished installing 14" pipe and tee for LMPK project. Continued 30" pipe. Pettow Const. poured pump house foundation walls.

Friday – Continued 30" pipe..

Saturday – No construction activity.

Sunday – No construction activity.

Weather Delays (Days lost to weather): None

Challenges and Solutions:

- None

Projected Work Schedule for Next Week: Back fill pumphouse foundation and pour floor. Install gate at outlet and finish outlet. Pressure test 30" pipe at outlet, grade and seed 30" area. Pressure test 14" pipe.

Percentage of Work Completed: 30" waterline – 45% installed. 14" waterline – 100% installed. Intake structure installed. 100% of wet well structure installed. 36" pipe – 100% installed. Pump house concrete 75% complete.

Additional Comments: None

Resident Project Representative: Mike Buerkley, 701-371-9866

Date: 4/23/18



Installing tee to LMPK project



Installing air release valve



Ready to pour pumphouse footings


WEEKLY PROJECT SUMMARY




Ready to pour pumphouse foundation walls



Installing 30" pipe



Installing 30" pipe



H:\Fargo\JBN\8300\8311\8311_001\CAD\PLANS\Overall Plan.dwg Overall Plan-3/5/2018 8:57 AM (kcodran)

| | | | | | | | | | | | | | | | | | |
|-----|----------|------|----|--|--|------------------|--|--|--|---|--|----------------------|-------------------|---|--|--------------------------------------|--------------|
| | | | | I hereby certify that this plan, specification, or report was prepared by me or under my direct supervision, and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota. Jeffery J. London License No. 22805 | | 9/5/2017 Date | |  Houston Engineering Inc. | | Thief River Falls P: 218.681.2951 F: 218.681.2987 | | Drawn by JP EM TP | Date 9-5-17 | DEVILS-LITTLE DEVILS LAKE IMPROVEMENT DISTRICT DLD LAKE OUTLET PROJECT COUNTY PROJECT NO. 17: DLD LAKE OUTLET | | OVERALL PLAN PROJECT NO. 8311-001 | SHEET G-4 |
| No. | Revision | Date | By | | | | | | | | | Checked by SW | Scale AS SHOWN | | | | |