

WEEKLY PROJECT SUMMARY



Houston Engineering, Inc.
1401 21st Avenue North
Fargo, ND 58102
Ph. (701) 237-5065

Week Ending: 2/4/18

Project: Devils-Little Devils Lake Outlet

Project No.: 8311-001

Contractor: Crow River Construction.
Sub:

Weather Summary This Week: Mild. Highs ranged from minus single digits to high-20's. lows ranged from minus teen's to minus single digits.

Work Completed This Week:

Monday – Excavated for 36" pipe and wet well. Continued building access road in low ground by river outlet.

Tuesday – Installed caisson for wet well. Continued building access road in low ground by river outlet.

Wednesday – Excavated for wet well, installed 36" pipe and wet well structure (bottom and middle sections). Continued building access road in low ground by river outlet.

Thursday – Clean up and fenced site, shut down mid-morning due to cold windy weather.

Friday – No construction activity due to cold weather.

Saturday – No construction activity.

Sunday – No construction activity.

Weather Delays (Days lost to weather): None

Challenges and Solutions:

- None

Projected Work Schedule for Next Week: Install 6" back wash pipe. Finish installing wet well structure. Finish access road in low ground by river.

Percentage of Work Completed: 14" waterline – 98% installed. Intake structure installed (without fish screen). 75% of wet well structure installed. 100% of 36" pipe installed.

Additional Comments: None

Resident Project Representative: Mike Buerkley, 701-371-9866

Date: 2/2/18

WEEKLY PROJECT SUMMARY



Caisson for wet well structure



Caisson for wet well structure



36" intake pipe

WEEKLY PROJECT SUMMARY



36" intake pipe



36" pipe, ready to push into intake structure