

Weekly Project Update

Project: Little McDonald
Outlet to Otter Tail River
Location: Otter Tail County, MN

Moore Engineering Project No.: 18632A

Week End Date: October 19, 2018

Client: LMKP LID

Project Field Contact: Ben Skaaland
(218) 396-0593

This field report shows observations while on the construction site.

Little McDonald Lake Outlet Project Part A & B

General Contractor Part A :

Geislinger and Sons, Inc.

Subcontractors:

Ackling Construction
Northern Dewatering, Inc.
Meier Electric
B & B Sheet Metal & Roofing
Lake Region Electric
Heineman Painting
Sentra Sota HVAC & Sheet Metal
Quality Control and Integration
Electric Pump
Northwestern Power Equipment
HCI (Holland)

General Contractor Part B :

Sellin Brothers, Inc

Subcontractors:

Northern Dewatering, Inc.
Jim Ramsey Tree Service
Andy Francis Construction
Robert R. Schroeder Construction
3D Specialties
Sherbrooke Turf
Driveway Services
Ottertail Aggregate
Dewey's Septic Services
Westlund Fence
Lakes Area Landscaping
Northstar Safety

Report Distribution

LMKP LID
Otter Tail County

Reporting Period

October 13, 2018 – October 19, 2018



Figure 1: Painting interior of pumphouse

Summary of Work Performed by Contractor:

Part A: Pumpstation

- North Central Aggregate placed 1 foot shoulder on each side of the bituminous driveway.
- Ackling Construction completed the site grading.
- HCI (Holland) completed seeding and blanket around the pumphouse site.
- Heineman started painting the interior of the pumphouse, including the process piping.
- Pumps are turned off while painting is being completed.

Part B: Forcemain & Crossings

- Paul Lake and Little McDonald crossings were paved.
- The road detour on County Road 34 is no longer in place.
- Sellin Brothers installed covers on the control structures for both crossings.

Challenges and Solutions:

Percent of Work Completed:

Part A (Pump Station): 99% of structure complete.

Part B (Forcemain): 100% of forcemain pipe installed, lake connections are complete with the exception of paving.

QA/QC Testing/Inspecting Performed and Results:

Part A: None this week.

Part B: None this week.

Upcoming Scheduled Work:

Part A

- Geislinger to work on the entrance gate at the pumphouse.
- Westlund Fence to reinstall the barbed wire fence on each side of the entrance gate.
- Heineman Painting will complete the painting of the walls, process piping, and epoxy the floor.
- Magney Construction will be completing the doorways and hardware on doors.

Part B

- Sellin Brothers to complete site restoration at both lake crossings to include placing black dirt and seeding.
- Sherbrooke Turf will reseed areas that did not grow. This will occur in 2019.

Meetings:

- LMKP LID Board Meeting: November 14, 2018 at 3PM
- Construction meeting: None.



Figure 2: Hydromulch and erosion control blanket



Figure 4: Paving at West Paul Lake Drive



Figure 3: Shouldering of driveway to pumphouse



Figure 5: Paving and striping completed at C.R. #34