

WEEKLY PROJECT SUMMARY



Houston Engineering, Inc.
1401 21st Avenue North
Fargo, ND 58102
Ph. (701) 237-5065

Week Ending: 5/6/18

Project: Devils-Little Devils Lake Outlet

Project No.: 8311-001

Contractor: Crow River Construction.
Sub:

Weather Summary This Week: Highs ranged from upper-50's to mid-80's. Lows ranged from upper-30's to low-60's. Rain late Monday night.

Work Completed This Week:

Monday – Continued installing 30" pipe.

Tuesday – Continued installing 30" pipe.

Wednesday – Continued installing 30" pipe.

Thursday – Continued installing 30" pipe, stopped at R.R. R/W. Pressure tested 30" water line at outlet (passed).

Friday – Pressure tested 5,000 feet of 30" water line (passed).

Saturday – No construction activity.

Sunday – No construction activity.

Weather Delays (Days lost to weather): None

Challenges and Solutions:

- None

Projected Work Schedule for Next Week: Finish 30" pipe except for borings. Finish air release manholes. Seed 30" line.

Percentage of Work Completed: 30" waterline – 90% installed. 14" waterline – 100% installed. Intake structure installed. 100% of wet well structure installed. 36" pipe – 100% installed. Pump house concrete 100% complete.

Additional Comments: None

Resident Project Representative: Mike Buerkley, 701-371-9866

Date: 5/8/18

WEEKLY PROJECT SUMMARY



Finished 30", east side of Winjum property




Installing 30" pipe.



30" pipe, heading west towards hwy. 10

H:\Fargo\JBN\830018311\8311_001\CAD\PLANS\Overall Plan.dwg Overall Plan-3/5/2018 8:57 AM (kcodran)



No.	Revision	Date	By

I hereby certify that this plan, specification, or report was prepared by me or under my direct supervision, and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.

Jeffery J. London
Jeffery J. London
License No. 22805

9/5/2017
Date



Thief River Falls

P: 218.681.2951
F: 218.681.2987

Drawn by
JP EM TP

Checked by
SW

Date
9-5-17

Scale
AS SHOWN

DEVILS-LITTLE DEVILS LAKE IMPROVEMENT DISTRICT
DLD LAKE OUTLET PROJECT
COUNTY PROJECT NO. 17: DLD LAKE OUTLET

OVERALL PLAN
PROJECT NO. 8311-001

SHEET
G-4