

WEEKLY PROJECT SUMMARY



Houston Engineering, Inc.
1401 21st Avenue North
Fargo, ND 58102
Ph. (701) 237-5065

Week Ending: 4/1/18

Project: Devils-Little Devils Lake Outlet

Project No.: 8311-001

Contractor: Crow River Construction.
Sub:

Weather Summary This Week: Highs ranged from mid-20's to low-40's. Lows ranged from low-20's to low-30's.

Work Completed This Week:

Monday – Worked on installing 14" pipe at pump house. Set up for fusing 30" pipe for borings.

Tuesday – Worked on installing 14" pipe at pump house. Started fusing 30" pipe for borings.

Wednesday – Worked on installing 14" pipe at pump house. Started fusing 30" pipe for borings.

Thursday – Finished installing 14" pipe at pump house. Finished fusing 30" pipe for borings.

Friday – No construction activity.

Saturday – No construction activity.

Sunday – No construction activity.

Weather Delays (Days lost to weather): None

Challenges and Solutions:

- High ground water at pump house site. Dewatered

Projected Work Schedule for Next Week: ~~Finish installing 14" pipe. Pressure test 14" pipe. Place fish screen on intake structure.~~ No construction activity this week.

Percentage of Work Completed: 30" waterline – 29% installed. 14" waterline – 98% installed. Intake structure installed (without fish screen). 100% of wet well structure installed. 36" pipe – 100% installed.

Additional Comments: None

Resident Project Representative: Mike Buerkley, 701-371-9866

Date: 4/2/18

WEEKLY PROJECT SUMMARY




Fusing 30" pipe for borings



Water filled trench box



Finishing 14" pipe into pump house



H:\Fargo\JBN\8300\8311\8311_001\CAD\PLANS\Overall Plan.dwg Overall Plan-3/5/2018 8:57 AM (kcochrn)

				I hereby certify that this plan, specification, or report was prepared by me or under my direct supervision, and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota. Jeffery J. London License No. 22805		9/5/2017 Date		 Houston Engineering Inc.		Thief River Falls P: 218.681.2951 F: 218.681.2987		Drawn by JP EM TP	Date 9-5-17	DEVILS-LITTLE DEVILS LAKE IMPROVEMENT DISTRICT DLD LAKE OUTLET PROJECT COUNTY PROJECT NO. 17: DLD LAKE OUTLET		OVERALL PLAN PROJECT NO. 8311-001	SHEET G-4
No.	Revision	Date	By									Checked by SW	Scale AS SHOWN				